

**GOVERNMENT OF TELANGANA**

**ABSTRACT**

PMGSY-Ph-IX-Package No.AP081XLB03 – Construction of Bridge @ 5/0 Km on R/f Kanchanpally to Ananthogu in Gundala Mandal Khammam District – Post-facto Extension of Agreement Time up to 31.12.2016 - Accorded-Orders-Issued.

---

**PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT**

**G.O.RT.No. 6**

**Dated: 07-01-2017**

**Read the following:-**

- 1.G.O.Rt.No.330, PR&RD (Progs.II) Dept., dated.17.9.2010
- 2.G.O.Rt.No.696, PR&RD (Progs.II) Dept., dated.7.11.2015
3. From the CE,PR Hyd., Lr.No.W11/DEE-1/PMGSY/Ananthogu bridge/2016, dated.7.12.2016

<<>>

**ORDER:**

In the circumstances reported by the Chief Engineer, Panchayat Raj, Hyderabad in his letter 3<sup>rd</sup> read above, Government after careful examination of the proposal, hereby accord post-facto Extension of Agreement Time up to 31.12.2016 without imposing a penalty in respect of work "Construction of Bridge @ 5/0 Km on R/f Kanchanpally to Ananthogu in Gundala Mandal Khammam District" sanctioned under PMGSY Ph.IX, as the delay is not attributed to the contractor due to foundation designs for P1, P2, P3 and P8 are changed from open foundations to well foundations, interruption during rainy season and RAS.

2. The Chief Engineer, Panchayat Raj, Hyderabad shall take necessary action accordingly.

**(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)**

**S.P.SINGH**

**SPECIAL CHIEF SECRETARY TO GOVERNMENT (FAC)**

To  
The Chief Engineer, Panchayat Raj, Hyderabad.  
The Superintending Engineer, Panchayat Raj, Khammam Dist.  
Copy to:  
The PS to M(PR&RD)  
SF/SC

**//FORWARD BY ORDER//**

**SECTION OFFICER**